Description of item	Unit	No	L	B	D	Qty	Rate	Amount
KSRRB M600-6: cement concrete pavement, construction unreinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with 43 grade cement or any other type as per clause 1051.2.2M20/M30 at 380/450 kg per cum, coarse and fine aggregate conforming to IS: 383, maximum size of coarse aggregate not exceeding 25mm, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including leveling the form work as per drawing,), spreading the concrete with shovels, rackers compacted using needle, scred and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved curing compound, finishing to lines and grade as per drawing complete as per specification M30(at 380kg per cum coarse aggregate @ 0.85cum and fine aggregare @ 0.46cum)	Cum							
for cc road				AV				
from Anjeneya swamy temple to RO plant		1	15.00	(4.8+4.0)/2	0.15	9.90		
		1	15.00	(4.8+5.4)/2	0.15	11.48		
		1	9.50	(5.4+6.4)/2	0.15	8.41		
		1	15.00	(11.2+11.0)/2	0.20	33.30		
		1	15.00	(11.0+8.4)/2	0.20	29.10		
		1	2.50	(8.4+7.6)/2	0.15	3.00		
		1	9.80	(6.3+5.4)/2	0.15	8.60		
		1	4.00	(6.5+5.7)/2	0.15	3.66		
Near Ramesh house		1	5.00	(2.7+3.0)/2	0.15	2.14		
		1	5.50	(3.0+2.4)/2	0.15	2.23		
from Narayanaswamy to subbanna house		1	15.00	(3.3+2.9)/2	0.15	6.98		
		1	15.00	(3.6+4.1)/2	0.15	8.66		
		1	9.90	(4.1+4.2)/2	0.10	4.11		
near Deepak house		1	18.00	(3.5+3.9)/2	0.15	9.99		
ramp		1	2.30	(4.5+4.5)/2	0.15	1.55		
		1	1.40	(3.9+3.9)/2	0.15	0.82		
		1	3.50	(3.5+3.5)/2	0.10	1.23		
		1	2.10	(4.2+4.2)/2	0.15	1.32		
						146.58	6712.23	983879.00
Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead and lift. Page No 177 Item No 22.7 SR 2016-17	Sqm							
				AV				

Cancelled

Ramanjaneyulu AE 25/01/18

Asst. Executive Engineer 25/1/2018
Project Division
Yelahanka Zone
Bangalore

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	from Anjeneya swamy temple to RO plant		1	30.00	(4.6+4.9)/2		142.50		
			1	15.00	(4.9+5.5)/2		78.00		
			1	9.50	(5.5+6.5)/2		57.00		
			1	30.00	(7.7+8.4)/2		241.50		
			1	2.50	(8.4+8.4)/2		21.00		
			1	18.20	(3.4+4.0)/2		67.34		
			1	9.60	(6.5+7.2)/2		65.76		
			1	4.00	(6.5+5.7)/2		24.40		
	Near Ramesh house		1	5.00	(2.3+2.3)/2		11.50		
			1	5.90	(3.0+3.0)/2		17.70		
	from Narayanaswamy to subbanna house		1	15.00	(3.3+2.9)/2		46.50		
			1	15.00	(3.6+4.2)/2		58.50		
			1	10.00	(4.2+4.2)/2		42.00		
	near Deepak house		1	18.00	(3.5+3.9)/2		66.60		
							940.30	102.90	96757.00
15	Providing groove cutting for width of 5mm to 100m depth 80mm-100 including cost of cutting machine, generatoe & HOM of machinery, including cost of blade, coolant etc., including cleaning of groove & providing sand and hot birumen fillars, and filler metal etc., including cost of conveyance of all materials,. Labour, lead and lift charges and all other incidental charges as per drawing and as per specifications. do- for concrete pavement Item no 22.8.1 Page No 178 SR 2016-17	Rmt							
			10	4.75			47.50		
			5	5.20			26.00		
			3	6.00			18.00		
			10	8.05			80.50		
			1	8.40			8.40		
			7	3.70			25.90		
			3	6.85			20.55		
			2	6.10			12.20		
			2	2.30			4.60		
			2	3.00			6.00		
			5	3.10			15.50		
			5	3.90			19.50		
			3	4.20			12.60		
			6	3.70			22.20		
							319.45	131.67	42062.00
								Total	5382612.00

Rs. 53,82,612-00

Ramanjeeraj AK
30/01/18.

Asst. Executive Engineer
Project Division
Yel... Zone
Bangalore
30/1/2018